

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan) STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/Ref No.	Amount	Date/Ref. No.	Amount	Date/Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Widening & Strengthening of Hazaribag (St. Columbas College More) Churchu-Hatyari more (NH-33) Road for the Year 2013-14	-	30.038	6267.39000	09.10.2013 Dy. Sec., RCD, Jharkhand, Ranchi's Lt. No. 9284 (S)	6267.39000	07.11.13 CE, RCD, Jharkhand, Ranchi Letter No.	4799.05545	26.05.14 06 (SBD) of 2014-14	2798.15492	1048.53969	1048.30920	3846.46412	100.00%
2	Widening & Strengthening/Reconstruction of Ichak More (NH-33) TO Barkath (NH-2) Road in KM 0.00 to 31.383 total Length 31.383 Km for the Year 2014-15	-	31.383	6373.71600	12.08.14 Dy. Sec., RCD, Jharkhand Ranchi Lt. No. 6057(S)	6373.716	dated 28.05.14 C.E., CDO, RCD, Jharkhand, Ranchi Revised Lt. No. 1270 dt. 05.11.15	5692.68994	47(SBD) of 2014-15 dt. 21.10.14 Supp. 03(SBD) of 2016-17 dt. 10.05.16	3099.83200	2575.00	2564.96415	5664.79615	100.00%
3	Widening, Strengthening Reconstruction of Barkatha (NH-2) to Tetran Road for the Year 2014-15	-	32.100	5927.156	13.10.2014 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 7631 (S)	6412.38500	Dt. 21.05.15 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 638(Enc) Rev. Lt. No. 481 dt. 30.05.16	46310021	21(SBD) of 15-16 06.08.15 Suppl. 02(SBD) of 2016-17 dt. 10.05.16 Supp P-II 33SBD of 30.12.16	800.00	1925.00	1924.99736	2724.99736	50.38%
						Revised 6882.906		<u>777.5800911</u> 5408.58219						

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achieve-ment
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	Widening & Strenthening of Mahto-Aahara-Rampur-Basaria (Chouparan) in KM 0 to 32.50 (Total Length 32.50 Km) for the Year 2015-16	-	32.50	8302.57	23.07.2015 Dy. Sec., RCD, Jharkhand Ranchi Lt. No. 5158(S)	8302.57000	08.05.15 C.E., CDO, RCD, Jharkhand, Ranchi Lt. No. 433	6093.03	08.12.15 40(SBD) of 2015-16	609.30300	2460.00000	2459.14660	3068.44960	50.36%
5	Widening & Strenthening & Reconstruction of Ichak to Jhumra Road from 0 to 9.30 Km for the Year 2015-16	-	9.300	1620.488	10.06.2015 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 4001 (S)	1620.48800	Dt.08.05.14 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt.(Enc)	1269.90	18.12.15 44(SBD) of 2015-16	126.99000	838.49500	838.06287	965.05287	80.00%
6	Widening & Strenthening of Road from Barkatha (NH-2) to Surajkund to (total length 2.34 Km) under Road Division, Haribag for the year 2015-	-	2.340	536.76	11.08.2014 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 5732 (S)	536.76000	Dt. 29.07.15 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 849(Enc)	471.62399	14.12.15 42(SBD) of 15-16	385.83772	81.280020	81.00113	466.83885	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March15	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
7	Widening & Strengthening work of two lane with Pved shoulder in Jihu Itkhor Road from 0 to 9.8 Km (Total Road 9.801Km)	-	9.80 Km	6563.988	dt. 10.7.2015 Dy. Sec., RCD, Jharkhand, Ranchi Lt. No. 4824(S)	6563.988	dt. 09.06.2015 CE.CDO, RCD, Jharkhand Ranchi Lt. No. 563	1796.98	19.12.15 45(SBD) of 2015-16	279.89849	914.84900	914.84900	1194.74749	66.50%
8	Renovation/Reconstruction of Hemilton School Chowk to Hurhuru Road Via New Bus stand-Ram Narayan Yadav Path-Rabindra Path (St. Josef School) - Forest Colony-Panditji Chowk Hurhuru and NH-33 to Hurhuru via Forest Colony in KM 0.00 to 3.50 Km for the Year 2015-16	-	3.50	308.623	30.10.2015 Dy. Sec., RCD, Jharkhand Ranchi Lt. No. 7484(S)	308.623	19.10.15 C.E., CDO, RCD, Jharkhand, Ranchi Lt. No. 1210 (Enc.)	275.92949	25.07.16 06 SBD 2016-17	-	275.92949	229.63720	229.63720	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March15	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
9	Renovation /Reconstruction of Jain Petrol Pump (NH-33) to St. Xavier School (NH-100) Via St. Marry Church-Suresh Colony Chowk-Electricity Office-St. Robbert Girls High School NH Office, PWD IB and PWD Office Chowk to Hurhuru Durga Mandir Chowk via Carmel School Chowk (NH-33) in KM 0.00 to 3.00 Km for the Year 2015-16	-	3.000	259.786	29.10.2015 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 7445 (S)	259.78600	Dt. 26.10.2015 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 1225(Enc)	232.52327	25.07.16 07 SBD of 2016-17	-	232.52327	222.47177	222.47177	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March 16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
10	Construction of Rotary and Development of Intersection at Barhi Chowk (Hazaribag) at the Junction of NH-2, NH-31, NH-33 for the Year 2015-16	-		441.254	05.11.2015 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 7633 (S)	441.25400	Dt. 04.11.15 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 1271(Enc)	449.6091618	20.04.16 01(SBD) of 16-17	-	449.61000	449.60970	449.60970	100.00%
11	Widening and strengthening/Reconstruction of Gauriya Karma (MDR-096) to Kewta Bridge (MDR 069) in Km 0.00 to 10.48 total length 10.48Km) for the Year 2015-16	-	10.48 Km	2409.538	05.02.2016 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 785 (S)	2409.53800	Dt. 11.12.15 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 1396(Enc)	2186.38	4SBD of 2016-17 dt. 13.05.16	-	610.00000	610.00000	610.00000	27.90%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March 16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
12	Widening & Strengthening of Charhi-Ghato Road (Total Length 5.10Km)	-	5.10 Km	3454.7529	23.05.2016 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 3228 (S)	3454.75200	Dt. 28.03.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 160(Enc)	1482.03	11SBDof 16-17 dt. 20.10.16	-	250.00000	187.50000	187.50000	12.65%
13	Widening & Strengthening/Reconstruction of Kallu Chowk (MDR-07) to Sindur (NH-33) Via Mandai Khurd Road for the Year 2016-17	-	7.965	-	26.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6198 (S)	-	Dt. 14.09.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 918(Enc)	1338.669		-	-	-	-	-

11661.22647 11530.54898

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)					
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
14	Widening & Strengthening of Road from 11th Km of NH-33 Padma Mahal Main Gate (Thana Chowk) to Padma Bazar Via Hawa Mahal, Block Office, S. Railway Station, H.C.	-	8.070	-	27.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1155 (S)	1876.35100	Dt. 11.08.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 810(Enc)	-	-	-	-	-	-	-	-
15	Widening & Strengthening/Reconstruction of Shankarpur-Narsingh Asthan-Kapasia Kundil Bagi (SH-07) with H.L. Bridge for the Year 216-17	-	6.705	1820.8400	28.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1187 (S)	1820.38400	Dt. 14.10.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 1035(Enc)	-	-	-	-	-	-	-	-

11661.22647 11530.54898

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)					
	Name	ID. No.		Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
16	Widening & Strengthening/Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	-	16.790	4706.4600	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	4706.46000	Dt. 09.08.16 Chief Engineer (CDO) RCD Jharkhand, Ranchi Lt. 801(Enc)	-	-	-	-	-	-	-	-

11661.22647 11530.54898

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Bridge-Plan)

STATE BRIDGES WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :- Mar.'17

Sl. No	Sanctioned Scheme		Total length (KM)	Administrative approval		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.		Amount	Date/Ref No.	Amount	Date/Ref. No.	Amount	Date/Ref. No.	Expenditure till March 16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (11+13)	% Financial Achievement
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Construction of H.L. Bridge with approach road over Burhmu Nala in 21th Km of Hazaribag-Barkagaon- Tandwa road.	-	12.60 M	111.68	01.08.09 Dy, Secretary R.C.D., Jharkhand , Ranchi's Lt.No.- 3784 (S)	112.99	19.08.09 CE, CDO, RCD, Jharkhand, Rnachi's Letter No. 790 (Enc.)	125.91274 40.25413	28.02.2013 , 51 F2 of 2012-13 27.02.16 50 F2 of 2015-16	75.62969	20.23255	20.23255	95.85224	100.00%
2	Construction of H.L. Bridge with approach road over Bokaro River in KM 9.50 of Hazaribag-Barkagaon-Tandwa Road for the Year 2012-13	-	33.24M	193.8100	16.11.2012 Dy. Sec., RCD, Jharkhand, Ranchi's Lt. No. 8072 (S)	193.8100	dt. 30.10.2013 Chief Engineer (CDO), RCD, Jharkhand, Ranchi	177.6319 <u>75.44957</u> 253.08147	2 F2 of 2013-14 dated. 09.04.2013 Supp. 09F2 of 15-16	185.79637	48.58749	48.58749	234.38386	100.00%

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/ WMM	BM/ BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	MPL BCC L (JV), Uma Shanker Bhawan, Imli Kothi, Hazaribag.	30.038 Km	GSB- 30.038 km	28 Km	BM- 28 Km	SDBC 28 Km	PQC 2.00 Km Drain 2.00 Km	63 casted	Yes	100%	25.11.15	-	CP	Y	कार्य पूर्ण।
2	M/s Ganesh Yadav, Vinoy Construction (JV) Dhanbad	31.383 Km	31.3 Km	27.2 Km	27.20 Km	SDBC 27.2 KM	PQC 4.100Km Drain 1.500 m Gaurdwa 13.900 Km	24	Y	100%	20.04.16	-	CP	Y	कार्य पूर्ण।
3	M/s Ganesh Yadav, Anandnagar P.O.-ISM Saraidhela, Dhanbad	29 Km	23 Km	23.00 Km	20.00 Km	10 Km	-	33 casted 2 IP Drain- 2.200 Km Protection wall 0.150Km	N	75.00%	05.02.17 15.04.17	-	IP	N	कार्य प्रगति में।

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Roads-Plan)

STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
4	M.G. Contractor Pvt. Ltd., Punchkula, Haryana	27 Km	26 Km	WMM-22.00Km	21 Km	6 Km	PCC 0.850	56 completed 4 I.P. 4 HL. In I.P. Drain 2.00 Km		60%	07.08.17	-	IP	N	कार्य प्रगति में।
5	M/s Hill Trade Agencies Gauhati	9 Km	9 Km	9 Km	9 Km	9 Km	-	9 casted	Y	100%	17.12.16	-	CP	Y	कार्य पूर्ण।
6	Amitabh Construction Pvt. Ltd. Koderma	2.34 Km	2.340 Km	2.180 KM	BM 2.340 Km	BC 2.340 Km		5/5 Guard wall 0.358 Km Drain 0.951 Km	Y	100%	13.06.16	-	CP	Y	कार्य पूर्ण।

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Roads-Plan)****STATE PLAN ROAD WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
7	M/s Hill Trade R.K. (JV)	9.10 Km	9.10 Km	9.10 Km	9.10 Km	9.10 Km	-	-	-	90%	18.06.17	-	IP	N	कार्य प्रगति में।
8	M/s Samleshwari Road Building Bokaro	3.00Km	3.00 Km	3.00 Km	3.00 Km	3.00 Km	-	-	Y	100%	24.11.16	-	CP	N	कार्य पूर्ण।

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
9	M/s Samleshwari Road Builders Bokaro	2.8 Km	2.8 Km	2.80	2.80 Km	2.80 Km	-	-	Y	100%	24.11.16 04 Months	-	CP	N	कार्य पूर्ण।

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
10	M/s Puja Enterprises, Simaria, Chatra.	1.1 Km	1.1 Km	1.1 Km	1.1Km	1.1 Km	-	-	Y	100%	19.08.16	-	CP	N	कार्य पूर्ण।
11	R.K. Infra Corporation Pvt. Ltd., H. No. 1/172, Dwarka Nagar, Kadapa, Hydrabad	10.00 Km	9.70 KM	6.00 Km	-	-	-	27 Deck slab casted		65%	12.01.17	-	IP	N	कार्य प्रगति में।

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
12	Classic Engicon Pvt. Ltd., Ranchi	5 Km	4.50Km	4.50Km	4.50Km	4.50 Km	-	3 Nos. Culvert 3 No. HL in Progress Drain 0.600 Km	-	55%	19.10.17	-	IP	N	कार्य प्रगति में।
13	-	-	-	-	-	-	-	-	-	-	-	-	-	-	एकरारनामा की प्रक्रिया में।

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress Report of On-going works (Roads-Plan)
STATE PLAN ROAD WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
14	-	-	-	-	-	-	-	-	-	-	-	-	-	-	निविदा प्राप्ति की तिथि 03.04.2017
15	-	-	-	-	-	-	-	-	-	-	-	-	-	-	निविदा प्राप्ति की तिथि 03.04.2017

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Roads-Plan)****STATE PLAN ROAD WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres									Completion Progress				Remarks
		Earth Work	G S B	WBM/WMM	BM/BUSG	SDBC	P.C.C.	C.D. (Nos.)	Road furniture (Y/N)	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
16	-	-	-	-	-	-	-	-	-	-	-	-	-	-	इस कार्यालय के पत्रांक 545 दिनांक 31.03.2017 द्वारा टेकनिकल बीड का तुलनात्मक विवरणी अभियंता प्रमुख को समर्पित।

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Bridge-Plan)

STATE BRIDGES WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres in %									Completion Progress				Remarks
		Founda-tion	Flooring	Pier/ Abutment	Deck Slab	Wearing Coat	Railing	Approach	Bridge furniture (Y/N)	Ovell all Achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid	
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	M/s Sanjay Upadhayay, Krishna Bihar Colony, Shivpuri, Hazaribag	100%	-	100%	100%	100%	100%	100%	Y	100%	27.02.14	-	CP	Y	कार्य पूर्ण।
2	M/s Shivam Construction, Jhumri, Tilaya, Koderma.	100%		100%	100%	100%	100%	100%	Y	100%	31.12.15		CP	Y	कार्य पूर्ण।