

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
1	M/R to Banaso-Budgadda Via Galobar-Peck road in KM 10 to 22 for the Year 2015-16 (Spill Over)	-	-	26.000	dt. 01.06.15 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3795(S)	25-9750	dt. 11.06.15 S.E., RCD, Road Circle, Hazaribag Lt. No..	25.97421	23F2 of 15- 16 Dt. 12.08.15		25.87970	25.34101	25.34101	100%
2	Construction of approach road in KM 9th of H.L. Bridge of Hazaribag-Katkamsandi-Chatra Road for the Year 2015-16 (Spill Over)	-	-	99.750	dt. 01.06.15 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3795(S)	99.50200	dt. 11.06.15 S.E., RCD, Road Circle, Hazaribag Lt. No. 742(Encl.)	8955166	17F2 of 2015-16 dt. 27.07.15	61.02041	28.24061	26.67497	87.69538	100%
3	Ordinary repair work of Hazaribag-Lake road inKM 0.00 to 7.365 for the Year 2016-17 (Under Non Plan	-	7.365	20.000	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	20.00000	dt. 10.09.16 E.E., RCD, Road Division, Hazaribag	1800000	15F2 of 2016-17 dt. 24.10.16	-	18.00000	17.94073	17.94073	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**

**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**

**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
4	Ordinary Repair work of IN 1st & 2nd Km of Hazaribag Barkagaon-Tandwa road for the Year 2016-17	-	2.00 Km	15.000	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	14.99986	dt. 10.09.16 E.E., RCD, Road Division, Hazaribag	13.4987	19F2 of 2016-17 dt. 05.11.16		13.49987	13.41791	13.41791	100%
5	M/R to RCD road Circle Hazaribag Office for the Year 2016-17 (Under Non-Plan)	-	1 No.	5.000	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	5.00000	dt. 10.09.16 E.E., RCD, Road Division, Hazaribag	450000	13F2 of 2016-17 dt. 22.10.16	-	4.50000	4.19521	4.19521	100%
6	M/R to RCD Road Division, Hazaribag office for the Year 2016-17 (Under Non Plan)	-	1 No.	12.000	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	12.00000	dt. 10.09.16 E.E., RCD, Road Division, Hazaribag	108000	12F2 of 2016-17 dt. 20.10.16	-	10.80000	10.78534	10.78534	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**

**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**

**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/	Amount	Date/	Amount	Date/	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	%
					Ref No.		Ref. No.		Ref. No.					Ref. No.
1	2	3	4	5	6	7	8			9	10	11	12	13
7	M/R of inspection Bunglow under RCD, Road Division, Hazaribag for the Year 2016-17 (Under Non Plan)	-	1 No.	10.000	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	10.00000	dt. 08.09.16 E.E., RCD, Road Division, Hazaribag	899988	20.10.16		8.99988	8.98311	8.98311	100%
8	Extension of RCC Culvert No. 36/1 of Konar Bridge to Hawaii Adda road for the Year 2016-17 (Under Non Plan)	-	1 No.	7.500	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	7.28356	dt. 08.09.16 E.E., RCD, Road Division, Hazaribag	655520	9F2 of 2016-17 dt. 20.10.16	-	6.55520	6.52350	6.52350	100%
9	Extension of RCC Culvert No. 39/1 & 39/2 in Konar Bride to Hawaii Adda road (NH-33) for the Year 2016-17 (under Non Plan)	-	1 No.	12.000	dt. 26.08.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	11.65821	dt. 08.09.16 E.E., RCD, Road Division, Hazaribag	1049239	16F2 of 2016-17 dt. 24.10.16	-	10.49239	10.39461	10.39461	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**  
**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**  
**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
10	Construction of Retaining wall of Konar Bridge (NH-33) for the Yer 2016-17 (Under Non Plan)	-	-	30.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	29.70741	dt. 05.11.16 S.E., RCD, Road Circle, Hazaribag Lt. No. 1352 (Encl.)	2963314	31F2 of 2016-17 dt. 22.12.16		29.63314	29.02062	29.02062	100%
11	M/R to Residence of S.E., RCD, Road Circle, Hazaribag for the Year 2016-17 (Under Non Plan)	-	-	10.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	9.99533	dt. 31.10.16 E.E., RCD, Road Division, Hazaribag	899572	30F2 of 21.12-16	-	8.99572	8.99135	8.99135	100%
12	M/R to Dwari roll path road in KM 0.00 to 12.00 for the Year 2016-17 under Non Plan	-	-	15.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	15.00000	dt. 31.10.16 E.E., RCD, Road Division, Hazaribag	1350000	22F2 of 2016-17 dt. 06.12.16	-	13.50000	13.48305	13.48305	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**

**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**

**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
13	Boring work in RCD road Division, Hazaribag Office campus for the Year 2016-17 (Under Non plan)	-	-	2.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	-	-	199929	23F2 of 2016-17 dt. 06.12.16		1.99929	1.99832	1.99832	100%
14	M/R of 13 Nos. Staff Quarter under RCD Road Circle, Hazaribag & Road Division, Hazaribag office for the Year 2016-17 (Non Plan)	-	-	35.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	-	-	3149984	28F2 of 2016-17 dt. 19.12.16	-	16.00000	15.99980	15.99980	50.80%
15	Special Repair of RCD Road Sub Division No. 1 office under Road Division, Hazaribag for the Year 2016-17 (Non Plan)	-	-	30.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	-	-	2516489	25F2 of 2016-17 dt. 09.12.16	-	12.50000	12.50000	12.50000	50%
16	Removal of Black Spot in Konar Bridge to Hawaii Adda (NH-33) Road of District Board Chowk and St. Columba College More for the Year 216-17 Under Non Plan	-	-	11.316	dt. 21.11.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 8420(S)	11.31600	dt. 24.11.16 EE., RCD, Road Division, Hazaribag	1131600	26F2 of 2016-17 dt. 09.12.16	-	11.31600	10.83676	10.83676	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**

**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**

**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
17	Construction of Residence Quarter of One unit for Assistant Engineer & One Unit for J.E. For the Year 2016-17	-	-	40.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	39.99901	dt. 05.11.16 S.E., RCD, Road Circle, Hazaribag Lt. No. 1352 (Encl.)	3536479	29F2 of 19.12.2016		17.50000	17.50000	17.50000	50.00%
18	M/R to Konar Bridge to Hawai Adda road (NH-3) for the Year 2016-17 (Under Vivekadhin)	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.25081	dt. 11.08.2016 EE, RCD, Road Division, Hazaribag.	225081	08F2 of 16- 17 dt. 21.09.16	-	-	2.07916	2.07916	100%
19	M/R to Chairaiyan Minor Bridge with approach road in 4th Km Barkagaon-Badam road Via Bishrampur Chowk for the Year 2016-17 (Under Vivekadhin)	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.49501	dt. 20.09.2016 EE, RCD, Road Division, Hazaribag.	244511	17F2 of 16- 17 dt. 24.10.16	-	-	2.44510	2.44510	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**

**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**

**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
20	M/R of Nilamber to SBI (Nh-3) road, Circuit house to PWD chowk road Ananda Chowk to Hurhuru Road S.P. Kothi to Power Sub Station road, Hirabag to Dewangana Chowk Mission Hospital Khirgaon and Baba Path road for the Year 2016-17 (Under Vivekadhin)	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	6.94934	dt. 03.10.2016 EE, RCD, Road Division, Hazaribag.	694333	18F2 of 2016-17 dt. 26.10.16		-	6.91795	6.91795	100%
21	M/R of Badam Bazar Mahabir Mandir to Kallu Chowk Road, Ward No. Jai Middle School, Bishnupuri - Ramnagar Masjid Chowk and Kuwan chowk to Kumhartoli to Pipal chowk for the Year 2016-17 (Under Vivekadhin)	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.47092	dt. 04.10.2016 EE, RCD, Road Division, Hazaribag.	244621	14F2 of 2016-17 dt. 24.10.16	-	-	2.44491	2.44491	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan)

### STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**  
**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**  
**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13

22	M/R of Mukundganj-Harhad-Hupad Via Demotand Road in KM 0.00 to 7.28 for the Year 2016-17 Under Vivekadhin	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.48370	dt. 20.10.2016 EE, RCD, Road Division, Hazaribag.	248322	20F2 of 16-17 dt. 21.11.16	-	-	2.48314	2.48314	100%
23	M/R to Dhobiadih to Dhamna Road Near Railway over Bridge (NH-2) for the Year 2016-17 (Under Vivekadhin)	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	1.49311	dt. 03.10.2016 EE, RCD, Road Division, Hazaribag.	149087	21F2 of 16-17 dt. 22.11.16	-	-	1.49087	1.49087	100%
24	M/R to Barkagaon (SH-07) to Badam Road Via Bishrampur Chowk in Km 0.00 to 12.40 (Total Length (12.40 Km) for the Year 2016-17 Under Vivekadhin)	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.48941	dt. 09.01.2016 EE, RCD, Road Division, Hazaribag.	2.48941	24F2 of 16-17 dt. 06.12.16	-	-	2.48941	2.48941	100%



# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

## (State Highways Wing)

### Progress Report of On-going works (Non-Plan) STATE NON PLAN WORKS

**Division :- Road Division, Hazaribag**  
**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**  
**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/	Amount	Date/	Amount	Date/	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	%
					Ref No.		Ref. No.		Ref. No.					Ref. No.
1	2	3	4	5	6	7	8			9	10	11	12	13
25	Maintainance of Korrah Chowk to Jabra Road (Gibaltor's House) for the Year 2016-17 under Vivekadhin.	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.06654	dt. 31.10.2016 EE, RCD, Road Division, Hazaribag.	2.06654	27F2 of 16-17 dt. 19.12.16	-	-	2.06161	2.066161	100%
26	Emergent Repair of Boundary wall of residential quarter of Zullu Park, Hazaribag for the Year 2016-17 under Vivekadhin.	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.48136	dt. 24.11.2016 EE, RCD, Road Division, Hazaribag.	2.4764	32F2 of 16-17 dt. 23.12.16	-	-	2.47297	2.47297	100%
27	Electric work in RCD Road Circle, Hazaribag	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.48136	dt. 16.01.2017 EE, RCD, Road Division, Hazaribag.	1.26522	35F2 of 16-17 dt. 28.01.17	-	-	1.26522	1.26522	100%

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Mar.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
28	Electrical Instalation in IB undre Road Division, Hazaribag under Vivekadhin ,	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	1.03296	dt. ..... EE, RCD, Road Division, Hazaribag.	1.03296	36F2 of 16- 17 dt. 17.02.17		-	1.02546	1.02546	100%
29	W/S work of Konar Bridge to Hawai Adda road in Km 32, 34 & 41 under Vivekadhin.	-	-	30.000	dt. 02.06.16 Secretary, RCD, Jharkhand Ranchi's Lt. No. 3463(S)	2.43157	dt. ..... EE, RCD, Road Division, Hazaribag.	2.43157	34F2 of 16- 17 dt. 18.01.16	-	-	2.43156	2.43156	100%
30	Road Signage work in Barkagaon (SH 07) to Badam Road Via Bishrampur Chowk under Non Plan	-	-	-	dt. .... Secretary, RCD, Jharkhand Ranchi's Lt. No.....(S)				38F2 of 16- 17 dt. .....	-	-	0.08288	0.08288	100%

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**  
**(State Highways Wing)**  
**Progress Report of On-going works (Non-Plan)**  
**STATE NON PLAN WORKS**

**Division :- Road Division, Hazaribag**  
**Circle :- Road Circle, Hazaribag**

**District :- Hazaribag**  
**Month :-Mar.'17**

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March16	Allotment in 16-17	Expenditure in 16-17	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
31	Special Repair of Hazaribag-Barkagaon-Tandwa road in KM 44.90 to 47.05 under Non Plan.	-	2.130	199.90	dt. 08.02.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 892(S)	199.89566	dt. 09.02.17 SE, RCD, Road Circle, Hazaribag. Lt. No. 238	179.9060 951	37F2 of 16- 17 dt. 07.03.17		-	-	-	-
32	Construction of full overhead Gantry in Hazaribag-Lake Road.	-	-	12.000	dt. 08.02.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 892(S)	11.66407	dt. 09.02.17 SE, RCD, Road Circle, Hazaribag. Lt. No. 236	10.49766	39F2 of 16- 17 dt. 28.03.17		-	-	-	-
33	Construction of Half overhead Gantray in Barkagaon (SH-07) to Badam Via Bistrampur Chowk	-	-	8.000	dt. 08.02.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 892(S)	7.99904	dt. 09.02.17 SE, RCD, Road Circle, Hazaribag. Lt. No. 237	7.19914	40F2 of 16- 17 dt. 02903.17		-	-	-	-

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON-PLAN WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
14	15	16	17	18	19	20	21	22	23
1	Jai Shiv Buildcon (P) Ltd., H. H. No. 290 Budh Bazar, Banaso Bishnugarh, Hazaribag	B.C. - 2.597 Km	-	100%	11.11.15		CP	Y	कार्य पूर्ण ।
2	Sri Ram Swarup Kumar, Chauparan, Hazaribag	Culvert-1 No. E/W, GSB, WMM, BM, BC	Y	100%	26.01.16		CP	Y	कार्य पूर्ण ।
3	M/s Sagar Enterprises, Donaikhurd Padma, Hazaribag		-	100%	23.12.16		CP	Y	कार्य पूर्ण ।

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15			16	17	18	19	20	21
4	M/s Archana Construction, P.T.C. Chowk, Matwari, Hazaribag.	-	-	100%	19.12.16		CP	Y	कार्य पूर्ण ।
5	Sri Shanker Dayal Singh, Kandsar Bahimar, Hazaribag	-	-	100%	01.12.16		CP	Y	कार्य पूर्ण ।
6	Sri Praveen Kumar, Bara Bazar, Hazaribag.	-	-	100%	19.12.16		CP	Y	कार्य पूर्ण ।

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
14	15	16	17	18	19	20	21	22	23
7	Sri Prabhat Kumar Singh, Suresh Colony, Hazaribag	-	-	100%	19.12.16		CP	Y	कार्य पूर्ण ।
8	Sri Shambhu Prajapati, Noora, Hazaribag	-	-	100%	19.12.16		CP	Y	कार्य पूर्ण ।
9	M/s Tirupati Enterprises, Barhi, Hazaribag	-	-	100%	23.01.17		CP	Y	कार्य पूर्ण ।

Executive Engineer  
RCD, Road Division, Hazaribag

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%  physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15								16
10	M/s Jai Sheo Construction At & P.O.-Lupung, Katkamsandi, Hazaribag.	-	-	100%	21.03.17		CP	N	कार्य पूर्ण ।
11	Sri Lakhhan Deo Mehta, Village-Nagwan, P.O.-Bariyath, District-Hazaribag.	-	-	100%	20.02.17		CP	N	कार्य पूर्ण ।
12	M/s Ganpati Construction Company, Champadih, P.O.-Surajpura, Padma, Hazaribag	-	-	100%	05.02.17		CP	N	कार्य पूर्ण ।

Executive Engineer  
RCD, Road Division, Hazaribag

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON-PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
14	15	16	17	18	19	20	21	22	23
13	Maa Gitanjali Construction Village-Paratand, P.O.-Bahimar Katkamsandi, Hazaribag	-	-	100%	05.01.17		CP	Y	कार्य पूर्ण ।
14	M/s Sindhu Construction, Village-Lutta, P.O.-Kadma, Hazaribag.	-	-	65%	18.05.17		IP	N	कार्य प्रगति में ।
15	Sri Raju Yadav, Dhengura, Hazaribag.		-	65%	08.06.17		IP	N	कार्य प्रगति में ।
16	M/s Real Classic Construction, Kurasi Muhalla, Zakir Hussain Road, Hazaribag.		-	100%	18.02.17		CP	N	कार्य पूर्ण ।



**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
14	15	16	17	18	19	20	21	22	23
17	Sri Akhauri Sanjay Kumar Boddom Bazar, Bara Bazar, Hazaribag.	-	-	55%	18.06.17		IP	N	कार्य प्रगति में।
18	M/s Real Classic Construction, Kuraisi Mohall, Dr. Zakir Hussain Road, Hazaribag	-	-	100%	20.10.16		CP	Y	कार्य पूर्ण।
19	Sri Rajendra Prasad Yadav Pilaval, Hazaribag	-	-	100%	23.11.16		CP	Y	कार्य पूर्ण।

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15			16	17	18	19	20	21
20	Dharamvir Kumar Mehta, Champadih, P.O.-Surajpura, P.S.- Padma, Hazaribag.	-	-	100%	25.01.17		CP	Y	कार्य पूर्ण
21	Sri Khemlal Kumar, Pugmil Road, Okni More, Hazaribag	-	-	100%	23.11.16		CP	Y	कार्य पूर्ण

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
14	15	16	17	18	19	20	21	22	23

22	Smt. Meenakshi Devi W/o Sri Manoj Kumar Yadav Gowal Toli, Boddom Bazar, Hazaribag	-	-	100%	17.12.16		CP	Y	कार्य पूर्ण।
23	Sri Parmeshwar Prasad Yadav Gauria Karma, Barhi, Hazaribag	-	-	100%	28.11.16		CP	Y	कार्य पूर्ण।
24	M/s J.R. Construction, Tapin, Ramgarh	-	-	100%	05.01.17		CP	Y	कार्य पूर्ण।

# ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON-PLAN WORKS

Division :- Road Division, Hazaribag

District :- Hazaribag

Circle :- Road Circle, Hazaribag

Month :-Mar.'17

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
14	15	16	17	18	19	20	21	22	23
25	Sri Sushil Kumar Saw Village-Bindulara Dadpur, P.S.-Chauparan, Hazaribag.	-	-	100%	17.01.17		CP	Y	कार्य पूर्ण ।
26	Sri Prabhat Kumar Singh Suresh Colony, Hazaribag	-	-	100%	07.01.17		CP	Y	कार्य पूर्ण ।
27	Shankar Dayal Singh, Katkamsandi, Hazaribag	-	-	100%	06.02.17		CP	Y	कार्य पूर्ण ।

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15			16	17	18	19	20	21
28	Anand Kumar Singh Itkhori Chatra	-	-	100%	03.03.17		CP	Y	कार्य पूर्ण ।
29	Rajendra Prasad Yadav Banadag, Hazaribag	-	-	100%			CP	Y	कार्य पूर्ण ।
30	Anand Kumar Singh Itkhori Chatra	-	-	100%			CP	Y	कार्य पूर्ण ।

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND****(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Mar.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
14	15	16	17	18	19	20	21	22	23
31	M/s Sagar Enterprises, Padma, Donaikhurd, Hazaribag	-	-	80%	30.03.17		IP	N	कार्य प्रगति में।
32	Sri Suresh Kumar Yadav At Noora Jaipuriyar Road, Hazaribag	-	-		27.04.17		IP	N	कार्य प्रगति में।
33	Sri Manoj Kumar Gupta, Ravindra Path Ekpatia Road, Hazaribag.	-	-		28.04.17		IP	N	कार्य प्रगति में।