

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
1	M/R of 13 Nos. Staff Quarter under RCD Road Circle, Hazaribag & Road Division, Hazaribag office for the Year 2016-17 (Non Plan)	-	-	35.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	34.99982	dt. 05.11.16 S.E., RCD, Road Circle, Hazaribag Lt. No. 1354 (Encl.)	31.49984	28F2 of 2016-17 dt. 19.12.16	15.99980	15.50000	14.67525	30.67506	100.00%
2	Special Repair of RCD Road Sub Division No. 1 office under Road Division, Hazaribag for the Year 2016-17 (Non Plan)	-	-	30.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	29.99629	dt. 05.11.16 S.E., RCD, Road Circle, Hazaribag Lt. No. 1353 (Encl.)	25.16489	25F2 of 2016-17 dt. 09.12.16	12.50000	12.66489	12.16637	24.66637	50%
3	Construction of Residence Quarter of One unit for Assistant Engineer & One Unit for J.E. For the Year 2016-17	-	-	40.000	dt. 13.10.16 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	39.99901	dt. 05.11.16 S.E., RCD, Road Circle, Hazaribag Lt. No. 1352 (Encl.)	35.36479	29F2 of 19.12.2016	17.50000	17.86479	17.76437	35.26437	100.00%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
4	Special Repair of Hazaribag-Barkagaon-Tandwa road in KM 44.90 to 47.05 under Non Plan.	-	2.130	199.90	dt. 08.02.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 892(S)	199.89566	dt. 09.02.17 SE, RCD, Road Circle, Hazaribag. Lt. No. 238	179.9060	37F2 of 16- 17 dt. 07.03.17	0.00	179.90610	178.34831	178.34831	0%
5	Construction of full overhead Gantry in Hazaribag-Lake Road.	-	-	12.000	dt. 08.02.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 892(S)	11.66407	dt. 09.02.17 SE, RCD, Road Circle, Hazaribag. Lt. No. 236	10.49766	39F2 of 16- 17 dt. 28.03.17	0.00	10.49766	10.48873	10.48873	100%
6	Construction of Half overhead Gantray in Barkagaon (SH-07) to Badam Via Bistrampur Chowk	-	-	8.000	dt. 08.02.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 892(S)	7.99904	dt. 09.02.17 SE, RCD, Road Circle, Hazaribag. Lt. No. 237	7.19914	40F2 of 16- 17 dt. 02903.17	0.00	7.19914	7.19914	7.19914	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
7	Junction Improvement and Road Signage works in Hazaribag-Churchu-Hatyari More (NH-33) for the Year 2017-18 under Non Plan	-	-	4.250	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2488(S)	4.24644	dt. 05.05.17 E.E., RCD, Road Division, Hazaribag	3.8278	3 F2 of 2017-18 20.02.17	-	3.82780	3.82180	3.82180	0%
8	Junction Improvement and road Signage work at Ambedkar Chowk (9th Km) and Birsha Agriculture School Godown (6th Km) of Khorhar Gauriya Karma Road for the Year 2017-18	-	-	8.000	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2488(S)	7.99820	dt. 05.05.17 E.E., RCD, Road Division, Hazaribag	7.9982	4F2 of 2017-18 20.05.17	-	7.99820	-	-	-
9	Curve Improvement and Road Signage work of Banaso-Budgadda Via Galobar Penk Road for the Year 2017-18	-	-	13.200	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5446(S)	13.17200	dt. 05.05.17 E.E., RCD, Road Division, Hazaribag	11.85481	6F2 of 2017-18 20.05.17	-	11.85481	11.85480	11.85480	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/	Amount	Date/	Amount	Date/	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
					Ref No.		Ref. No.		Ref. No.					
1	2	3	4	5	6	7	8			9	10	11	12	13
10	Road Marking and Road Signage work of Barkagaon-Badam Via Bishrampur Chowk road for te Year 2017-18	-	-	25.790	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 6529(S)	25.78420	dt. 05.05.17 S.E., RCD, Road Circle, Hazaribag Lt. No. 638 (Encl.)	23.20581	5 F2 of 2017-18		23.20810	23.20581	23.20581	100%
11	Reconstruction of Culvert between DVC chowk and Trimurti Chowk of Hazaribag Lake Road for the Year 2017-18	-	-	20.000	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2488(S)	19.99913	dt. 05.05.17 S.E., RCD, Road Circle, Hazaribag Lt. No. 639	17.99922	2 F2 of 2017-18 20.05.17	-	16.00000	16.00000	16.00000	100%
12	Road Safty work to Accident Prone Curve, Accident Prome Junction and Cautionary, Mandatory, infromatory and Road Marking etc. of Ichak more (NH-33) to Barkatha Road (nh-2) for the Year 2017-18	-	-	95.500	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2488(S)	95.49937	dt. 05.05.17 S.E., RCD, Road Circle, Hazaribag Lt. No. 638	85.94943	dt. 08.06.17 7F2 of 2017-18	-	85.94943	85.93283	85.83283	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
13	Junction improved of Bagodar Hazaribag Road at Nilamber-Pitamber Chowk Curit house to PWD chowk, PWD Chowk and Nilamber Pitamber chowk to SBI (NH-33) road at Post Office Chowk for Road Safty work (Removal of Black Spot) for the Year 2017-18	-	-	195.000	dt. 04.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2488(S)	195.00000	dt. 05.05.17 SE, RCD, Road Circle, Hazariba Lt. No.	148.45410 35	dt. 19.06.17 9F2 of 2017-18	-	75.00000	-	-	-
14	Laying of Paver Block from Nilamber-Pitamber chowk to St. Collumbus College and Collumbus Gate to K.B. Sahay Park in Bagodar-Hazaribag Road for the Year 2017-18	-	-	60.000	dt. 25.05.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2857(S)	59.97946	dt. 14.06.17 SE, RCD, Road Circle, Hazariba Lt. No. 886(WE)	-	-	-	-	-	-	-
15	Laying of Paver Block from Hawaii Adda to Konar Bridge Road (NH-33) in town portion for the Year 2017-18	-	-	160.000	dt. Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.(S)	195.00000	dt. 14.06.17 SE, RCD, Road Circle, Hazariba Lt. No. 885(WE)	143.9957600	dt. 06.09.17 15F2 of 2017-18	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)					
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement	
1	2	3	4	5	6	7	8			9	10	11	12	13	
16	Special Repair of Dhobiadih to Dhamna Road via Barhi chowk (Town Market Portion) for the Year 2017-18	-	-	198.000	dt. 01.08.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 4383(S)	197.86372	dt. 26.08.17 SE, RCD, Road Circle, Hazariba Lt. No. 1290(WE)	-	-	-	-	-	-	-	-
17	S/R in Hazaribag Lake Road under Road Division, Hazaribag for the Year 2017-18	-	-	100.000	dt. 01.08.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 4383(S)	99.93670	dt. 26.08.17 SE, RCD, Road Circle, Hazariba Lt. No. 12992(WE)	-	-	-	-	-	-	-	-
18	O/R work in Khorhar Gauria Karma Road in KM 0 to 9.60 for the Year 2017-18	-	-	50.000	dt. 01.08.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 4383(S)	49.95960	dt. 26.08.17 SE, RCD, Road Circle, Hazariba Lt. No. 1293(WE)	44.9630600	25.09.17 27F2 of 2017-18	-	-	-	-	-	

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)					
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement	
1	2	3	4	5	6	7	8			9	10	11	12	13	
19	S/R work in Hazaribag Barkagaon Tandwa road Town portion from Km 0 to 2.08 under Non Plan 2017-18	-	-	90.000	dt. 01.08.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 4383(S)	89.99826	dt. 26.08.17 SE, RCD, Road Circle, Hazariba Lt. No. 1291(WE)	-	-	-	-	-	-	-	-
20	O/R of Dwari roll road in KM 13,14,15,17,19 & 20, for the Year 2014-18 under Non Plan	-	-	18.000	dt. 01.08.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 4383(S)	17.96071	dt. 12.08.17 EE, RCD, Road Division, Hazariba Lt. No.	-	-	-	-	-	-	-	-
21	Reconstruction of C Type Qtr. (1st Floor) appon abd Ganak if Zulu Park Lakra Godown Hazaribag under Non Plan for the Year 2017-18	-	-	20.000	dt. 01.08.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 4383(S)	19.99875	dt. 29.08.17 SE, RCD, Road Circle, Hazariba Lt. No. 1310(WE)	17.6830200	22.09.17 25F2 of 2017-18	-	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
22	Ordinary repair work of Hazaribag (St. Columba's College)-Churchu-Hatyari More (NH-33) road in Km 3, 5, 7, 8, 9, 10, 11, 12, 13,14, 16, 20 & 23 under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	7.000	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	6.99885		6.2989700	22.09.17 26F2 of 2017-18	-	-	-	-	-
23	Ordinary repair work of Ichak More (NH-33) to Barkatha (NH 2) road in Km 25 (Part), 27(Part) & 28 (Part) road under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	13.000	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	12.90249		11.6122400	19.09.17 20F2 of 2017-18	-	-	-	-	-
24	Ordinary repair work of Mukundganj Harhad Hupad Via Demotand road of Km 1 to 7 & 8(Part) (Length 7.25 Km) under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	3.000	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	2.99885				-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
25	Ordinary repair work of Barkagaon-Badam Bishrampur road in KM 8.00 to 12.4 road under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	4.000	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	3.98415		3.5857400	dt. 22.09.17 24F2 of 2017-18	-	-	-	-	-
26	Ordinary repair work of Banaso-Budgadda road Via Galober Penk road under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	7.500	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	7.41463		6.6731700	Dt. 19.09.17 21F2 of 2017-18	-	-	-	-	-
27	Ordinary repair work of (i) Boddom Bazar Mahabir Mandir to Kallu Chowk road (ii) Ward No. 07 Jain Middle School-Bishnupuri Cghowk to Masjid Chowk road (iii) Alka Hotel to Jhanda Chowk-Bara Akhara -Mahabir Mandir road (iv) (NH-33) in Front of Kulpati Awas to Dipugarha Awashiye Colony Canahari Hill road under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	14.000	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	13.94126		12.5471400	Dt. 19.09.17 19F2 of 2017-18	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
28	Ordinary repair work of (i) Korra Chowk to Jabra road (Zibralter House) NH-100 road (ii) St. Columba's College to Haranganj Road, (iii) Matwari Gandhi Maidan around to NH 100 road under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	10.200	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	10.02878		9.0259100	Dt. 19.09.17 22F2 of 2017-18	-	-	-	-	-
29	Ordinary repair work of (i) Circuit house (NH-33) to PWD Chowk Via S.P. Residence & PTC chowk (ii) Hurhuru Main road to Last Point of Baba road (iii) Ananda Chowk through old Bus stand via mission Hospital to Hurhuru road (iv) Nilamber-Pitamber chowk to SBI Hazaribag (nh-33) Via Post Office road (v) S.P. Kothi to Hazaribag Power Sub station road (NH-33) road under Road Division, Hazaribag for the Year 2017-18 (Under Non Plan)	-	-	10.000	dt. 11.09.17 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5212(S)	9.88522		8.8967000	Dt. 19.09.17 23F2 of 2017-18	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
1	Repair of Sanitation in Road IB, Hazaribag, Jharkhand for the Year 2017-18	-	-	-	dt. 12.04.17 Sectary, RCD, Jharkhand Ranchi's Lt. No. 26(S)A	1.94792	dt. 03.06.17 SE, RCD, Road Circle, Hazariba Lt. No. 879(WE)	1.9439700	10F2 of 2017-18 dt. 21.07.17	-	30.00000	1.94597	1.94597	100%
2	Ordinary repair work of Kuwan Chowk to Kumhar Toli Pipal Chowk via Gilan Chowk road for the Year 2017-18	-	-	30.000	dt. 12.04.17 Sectary, RCD, Jharkhand Ranchi's Lt. No. 26(S)A	2.49066	dt. 22.05.17 EE, RCD, Road Divisione, Hazariba Lt. No.(WE)	2.4906600	08.06.17 8F2 of 2017-18	-	-	2.24349	2.24349	100%
3	Tree Painting, Bush cutting and repair of old Bridge (Konar River) in Konar Bridge to Hawaii Adda Road for the Year 2017-18	-	-	-	dt. 12.04.17 Sectary, RCD, Jharkhand Ranchi's Lt. No. 26(S)A	2.47737	dt. 12.07.17 EE, RCD, Road Divisione, Hazariba Lt. No.(WE)	2.4748900	11F2 of 17-18 dt. 05.08.17	-	-	2.47486	2.47486	100%

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
4	M/R work in Dhobiadih Dhamna (Old NH - 2) for the Year 2017-18 under Vivekadhin	-	-	-	dt. 15.07.17 E.E., RCD, Road Divisiion, Hazaribag Lt.	2.43195		134609.00	12F2 of 2017-18 dt. 19.08.2017	-	-	-	-	-
5	M/R work in Khorhar Gauria Karma road for the Year 2017-18	-	-	30.000	dt. 04.08.17 E.E., RCD, Road Divisiion, Hazaribag Lt.	1.08184		1.0710300	13F2 of 2017-18 dt. 23.05.17	1.06916	1.06916	1.06916	100%	
6	Construction of Cross Drainage at forest colony between foresh office & Kabristan for the Year 2017-18	-	-	-	dt. 16.08.17 E.E., RCD, Road Divisiion, Hazaribag Lt.	2.15318		2.1531800	-	-	-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON PLAN WORKS

Division :- Road Division, Hazaribag

Circle :- Road Circle, Hazaribag

District :- Hazaribag

Month :-Sept.'17

Sl. No	Sanctioned Scheme		Total length	Sanctioned		Technical Sanction		Agreement		Financial Progress (In lakh)				
	Name	ID. No.	(KM)	Amount	Date/ Ref No.	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.	Expenditure till March17	Allotment in 17-18	Expenditure in 17-18	Total Expenditure (9+11)	% Financial Achievement
1	2	3	4	5	6	7	8			9	10	11	12	13
7	E/R to Road from Hawaii Adda Konar Bridge in KM 30.45 to 40.30	-	-	-	dt. 04.09.17 E.E., RCD, Road Division, Hazaribag Lt.	2.41273	Dt. 04.09.17 EE,RCD, Hazaribag	2.41030	16 F2 of 2017-18 dt. 13.09.17	-	-	-	-	-
8	Development work of road Division Office, Hazaribag for the Year 2017-18	-	-	-		2.47338	dt. 23.08.17 EE, RCD, Hazaribag	2.47337	17F2 of 2017-18 dt. 13.09.17		-	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15			16	17	18	19	20	21
1	M/s Sindhu Construction, Village-Lutta, P.O.-Kadma, Hazaribag.	-	-	100%	18.05.17		CP	Y	Work is complete (Spill Over)
2	Sri Raju Yadav, Dhengura, Hazaribag.	-	-	100%	08.06.17		CP	Y	Work is complete (Spill Over)
3	Sri Akhauri Sanjay Kumar Boddom Bazar, Bara Bazar, Hazaribag.	-	-	100%	18.06.17		CP	Y	Work is complete (Spill Over)

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
14	15	16	17	18	19	20	21	22	23
4	M/s Sagar Enterprises, Padma, Donaikhurd, Hazaribag	-	-	100%	30.03.17		CP	Y	Work is complete (Spill Over)
5	Sri Suresh Kumar Yadav At Noora Jaipuriyar Road, Hazaribag	-	-	100%	27.04.17		CP	Y	Work is complete (Spill Over)
6	Sri Manoj Kumar Gupta, Ravindra Path Ekpatia Road, Hazaribag.	-	-	100%	28.04.17		CP	Y	Work in Complete (Spill Over)

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15								16
7	Sri Shankar Dyal Singh, Kandsar, Bahimar, Hazaribag	Rumble Strip, Sign Road Delineator	-	100%	19.07.17	100%	CP	Y	Work completed
8	Sri Rajendra Prasad Yadav Village-Banadag, P.O.-Sultana, Hazaribag	E/W, GSB, WMM, BM, BC, Road Marking, Road Stud, Delineator	-	100%	19.07.17		CP	N	Work completed
9	Sri Surendra Prasad, AT Mangura, Bishnugarh, District-Hazaribag.	Sign Board and crash barrier	-	100%	19.07.17		CP	N	Work completed

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15			16					17
10	Sri Sudhir Kumar Mandaikhurd, Sadar, Hazaribag	Road Marking, Road Stud, Delineator, Sign Board	-	100%	04.07.17		CP	Y	Work completed
11	Sri Suresh Kumar Yadav Noora Jaypuriyar Road, Hazaribag	E/W, PCC un-foundation, Substructure	-	100%	19.09.17		CP	N	Work completed
12	M/s Raj Construction, Birsa Chowk, Hinoo, P.S.-Doranda, Ranchi	Road Marking, Road Stud, Crash Barrier	-	100%	07.07.17		CP	Y	Work completed

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan) STATE NON-PLAN WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Sept.'17

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15								16
13	M/s Bhardwaj Construction Village-Bagra, P.O.-Simaria, District- Chatra.	E/W, PCC in foundation & Sub Strcture	-	100%	09.09.17		CP	N	Work completed
14	Kulvati Devi, At Chihutiya, P.S.-Gawa, District- Giridih	-	-	-	-		-	-	On Agreement Process
15	M/s Ajanta Construction, Bimla Complex, Mangal Bazar, Bansilal Chowk, Hazaribag	Box cutting 113M done, GSB work in Progress	GSB <u>113 M</u> 2275 M	5%			IP	-	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****Circle :- Road Circle, Hazaribag****District :- Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks	
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)		
14	15			16					17	18
16	-	-	-	-	-	-	-	-	-	Tender Canceled by order of Eng.-in-Chief, Vide Lt. No. 5211 dt. 11.09.17
17	-	-	-	-	-	-	-	-	-	Tender Canceled by order of Eng.-in-Chief, Vide Lt. No. 5211 dt. 11.09.17
18	M/s Bisheshwar Yadav & Construction, Village-Kadarut, P.O.- Dewhandu, Hazaribag		-		24.12.17		-	-	-	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks	
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)		
14	15			16					17	18
19	-	-	-	-	-	-	-	-	-	On Agreement Process
20	-	-	-	-	-	-	-	-	-	Agreement Process
21	M/s Sindhu Construction, Village-Lutta, P.O.-Kadma, Hazaribag	-	-	-	27.11.17	-	-	-	-	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15								16
22	Prabhat Kumar Singh, Suresh Colony, Hazaribag	-	-	-	21.10.17		-	-	Work in Progress
23	Sri Raju Yadav, Village-Dhengura, Hazaribag	-	-	-	18.10.17		-	-	Work in Progress
24			-				-	-	Agreement Process

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON-PLAN WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Sept.'17

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
14	15	16	17	18	19	20	21	22	23
25	M/s Maambhuwami Construction, Keredari, Hazaribag	-	-	-	21.10.17		-	-	Work in Progress
26	Sri Rakshpal Dangi, Banshidhar Colony, PTC Chowk, Hazaribag	-	-	-	18.10.17		-	-	Work in Progress
27	Anil Kumar Singh, Annanda Chowk, Budhwa Mahdeo Hazaribag	-	-	-	18.10.17		-	-	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
				physical achievement					
14	15	16	17	18	19	20	21	22	23
28	Sri Jay Prakash Singh, Nutan Nagar, Hazaribag	-	-	-	18.10.17		-	-	Work in Progress
29	Sri Rajendra Prasad Yadav, Banadag, Sultana, Hazaribag.	-	-	-	18.10.17		-	-	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress Report of On-going works (Non-Plan)

STATE NON-PLAN WORKS

Division :- Road Division, Hazaribag
Circle :- Road Circle, Hazaribag

District :- Hazaribag
Month :-Sept.'17

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
14	15	16	17	18	19	20	21	22	23
1	Sri Prabhat Kumar Singh Suresh Colony, Hazaribag	-	-	100%	-		CP	Y	Work completed
3	Dharambir Kumar, Mehuta, Champadih, Surajpura, Hazaribag	-	-	100%	07.08.17		CP	Y	Work completed
3	Sri Rakshpal Dangi, Banshidhar Colony, PTC, Hazaribag	-	-	100%	-		CP	Y	Work completed

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	% physical achievement	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
14	15			16	17	18	19	20	21
4	Sri Amrendra Kumr Yadav, At & P.O.-Gouria Krma, Hazaribag	-	-	100%	-		CP	Y	Work completed
5	Sri Rajendra Prasad Yadav, Banadag, Hazaribag	-	-	100%	-		CP	Y	Work completed
6	Sri Rohit Kumar Shivpuri, Boddom Bazar, Hazaribag	-	-	-	01.09.17		CP	Y	Work in Progress

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**(State Highways Wing)****Progress Report of On-going works (Non-Plan)****STATE NON-PLAN WORKS****Division :- Road Division, Hazaribag****District :- Hazaribag****Circle :- Road Circle, Hazaribag****Month :-Sept.'17**

Sl. No.	Name of Contractor	Physical Progres			Completion Progress				Remarks
		Discription of Achievement (Y/N)	Road/ Bridges furniture	%	Scheduled Date	Revised Date	Completed/ in Progress (CP/IP)	Final Bill paid (Y/N)	
physical achievement									
14	15	16	17	18	19	20	21	22	23
7	Sri Prabhat Kumar Singh, Suresh Colony, Hazaribag	-	-	100%	13.04.17		CP	Y	Work completed
8		-	-	100%	19.09.17		CP	Y	Work completed